

ID	Task Mode	% Complete	Task Name	Duration	Start	Finish	May 2026							June 2026					July 2026					August 2026					September 2026					October 2026							
							30	5	10	15	20	25	30	4	9	14	19	24	29	4	9	14	19	24	29	3	8	13	18	23	28	2	7	12	17	22	27	2	7	12	17
1		14%	Bayview at the Lake - Preliminary Schedule 5/13/2026	120 days	Mon 5/11/26	Fri 10/23/26																																			
2		79%	Pre-Construction	30 days	Mon 5/11/26	Fri 6/19/26																																			
3		80%	Submittal delivery	30 days	Mon 5/11/26	Fri 6/19/26																																			
4		100%	SGD measurements	1 day	Mon 5/11/26	Mon 5/11/26																																			
5		50%	Order long lead items (SGD's / Railings)	2 days	Mon 5/18/26	Tue 5/19/26																																			
6		0%	Construction Phase	80 days	Mon 7/6/26	Fri 10/23/26																																			
7		0%	Mobilization and temporary facilities	3 days	Mon 7/6/26	Wed 7/8/26																																			
8		0%	Scaffolding set up	10 days	Mon 7/6/26	Fri 7/17/26																																			
9		0%	Removal of railings	2 days	Mon 7/20/26	Tue 7/21/26																																			
10		0%	Demolition of stucco	20 days	Mon 7/6/26	Fri 7/31/26																																			
11		0%	Sliding glass door replacements	15 days	Mon 8/3/26	Fri 8/21/26																																			
12		0%	Interior repairs around sliding glass doors	12 days	Mon 8/24/26	Tue 9/8/26																																			
13		0%	Stucco repairs	45 days	Mon 7/6/26	Fri 9/4/26																																			
14		0%	New deck waterproofing	20 days	Mon 8/24/26	Fri 9/18/26																																			
15		0%	Painting HDPE infills	2 days	Mon 9/14/26	Tue 9/15/26																																			
16		0%	Railing installations	10 days	Mon 9/21/26	Fri 10/2/26																																			
17		0%	Scaffolding removal	5 days	Mon 10/5/26	Fri 10/9/26																																			
18		0%	Punch work	5 days	Mon 10/12/26	Fri 10/16/26																																			
19		0%	Demobilization and final clean up	5 days	Mon 10/19/26	Fri 10/23/26																																			

Project: Bayview on the Lake - P
Date: Wed 6/10/26

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			